

#	Task Name	Duration	Start	Finish
T0	Chakratoo-Blink BIRD Project			
T1	Management, Administration and Financial Project Control	1097d	01/04/20	02/04/23
M1	A BIRD and Company Stamped CPFA Contract Obtained	0	12/06/20	12/06/20
T2	High Level Project Design and the System Requirements Specification (SRS)	213d	01/04/20	30/10/20
M2	Kickoff meeting to finalize the KPB adaptation to the USA and the integration with EV charging	0	29/05/20	29/05/20
T3	Development of the second-generation Kinetic Power Booster	730d	01/04/20	31/03/22
M3	Complete KPB ready for shipment to the USA	0	31/03/22	31/03/22
T4	Deep Market Evaluation and preparing the Market Requirements Document (MRD) and Regulatory Specification Document (RSD)	730d	01/04/20	31/03/22
M4	Complete MRD and USA-UL Regulatory Clearance for System Installation	0	31/03/22	31/03/22
T5	System Transfer to New York, Installation, Integration and obtaining NYPA permit.	182d	01/11/21	01/06/22
M5	NYPA Approval for Starting the Pilot	0	01/04/22	01/04/22
T6	Pilot Conduction and monitoring over 2Q cycles a day, and the respective week and monthly cycles	154d	01/04/22	01/09/22
M6	Pilot Summary Report Submitted to the Board and BIRD	0	01/09/22	01/09/22
T7	Develop the System Compliance and Field Approval Reports, Documentation and Certification by NYPA	122d	03/08/22	02/12/22
M7	System Performance Certificate by NYPA	0	02/12/22	02/12/22
T8	Product Commercialization and marketing launch	365d	01/04/22	31/03/23
M8	Market Commercialization Plan	0	31/03/23	31/03/23
T9	Final service modelling and collecting customers, regulatory and technological feedback for the future activity spinoff of the companies' road map forward	214d	01/09/22	02/04/23
M9	Guidelines for Spinoff Operation	0	02/04/23	02/04/23